

**Hoosick Area Community Participation Work Group (CPWG)  
Meeting Summary – August 20, 2024**

<b>CPWG Member</b>	<b>Present</b>	<b>Excused</b>	<b>Absent</b>
Marianne Zwicklbauer		X	
Eric Sheffer	X		
Mark Surdam	X		
Rob Allen			X
Pat Dailey	X		
David Lukas			X
Jessica Haynes	X		
Mathew Angell			X
Sean Nealon		X	
Chris Bettis		X	
<b>Facilitator</b>			
Nancy Pattarini, The Paige Group	X		
Carrie McMurray, The Paige Group	X		
<b>Presenters</b>			
Sasa Jazic, Honeywell	X		

**Note:** The August 20, 2024 public meeting of the CPWG was held virtually and the link was shared via the CPWG Listserv prior to the meeting. A press release was issued to local media and a meeting date reminder was also emailed to all community members who signed up on the CPWG Listserv. Meeting-related materials may be found on the Hoosick Area CPWG website [www.hoosickareacpwg.org](http://www.hoosickareacpwg.org) and on the NYSDEC website <http://www.dec.ny.gov/chemical/108791.html>

**Discussion Summary:**

- I. Welcome – The Paige Group
  - a. Facilitator – The Paige Group
    - i. The Facilitator provided an overview of meeting format and Q&A opportunities for community attendees, including protocol for online participation.
    - ii. The Facilitator provided an overview of the meeting agenda.
  
- II. Water Source Construction Update – Sasa Jazic, Honeywell
  - a. Construction Status
    - i. Water main construction on Rt. 22, under the Hoosic River, and along Waterworks Road is complete.
    - ii. Connection to the existing village infrastructure at the water treatment plant is also complete.
    - iii. Remaining work on Rt. 22 includes completion of minor restoration within the DOT right-of-way and opening/closing valves along Rt. 22 as part of the overall system testing. Remaining work on Rt. 22 will be performed using a shoulder closure.
    - iv. Fabricated pumphouse building will be transported to the LaCroix property in the second week of September; construction of wellheads,

**Hoosick Area Community Participation Work Group (CPWG)  
Meeting Summary – August 20, 2024**

pumps, and piping to the pumphouse building foundation is ongoing in parallel.

- v. Anticipate construction completed by end of October/beginning of November 2024.
  - vi. Anticipate switching water supply to new wells in January of 2025 following NYSDOH and NYSDEC approval of successful completion of pre-startup activities.
- b. Comments/Questions
- i. NYSDEC Comment: Monitoring wells are currently being installed.

III. Other Hoosick Area CPWG Business

- a. Village of Hoosick Falls settlement with 3M/DuPont
  - i. More information may be found at: <https://www.villageofhoosickfalls.com/>
- b. Meeting Summaries posted on [www.hoosickareacpwg.org](http://www.hoosickareacpwg.org)
- c. 2024 Public Meeting Schedule
  - i. Tuesday, December 17, 2024