

***Hoosick Falls Water Supply Project - Traffic Control Plan for NYS Route 22***  
***Scheduled for July 8 – August 16, 2024 (Work Hours: 7:00 am to 5:00 pm – Monday to Friday)***

**Summary:**

- A Traffic Control Plan was developed to inform and protect the public and workers during construction of a water line in the right-of-way of the northbound lane of Route 22. The plan has been reviewed by the NYS Department of Transportation and is part of the DOT permit.
- The water line, which runs from south of the Village to the Village's Water Treatment Plant, is part of the Hoosick Falls Water Supply Project.
- The construction along Route 22 will start just south of the Falls Diner and proceed south for about 3/4 of a mile to 21260 Route 22 where the line turns east off Route 22 and into the new municipal well field. It will be installed in eight sections within the northbound right-of-way with two planned to be completed each week.

**Traffic Controls:**

- Traffic control during drilling and pipe installation operations will consist of a northbound lane closure to provide required clearance for the construction workers and equipment.
- Traffic control for all work not including drilling and pipe installation will primarily be a shoulder closure where both lanes will remain open and speed limits will not be reduced.
- Signs beginning at 1 mile before the start of the work will alert drivers to the work ahead and the closure; the signs will be installed and removed daily. As work progresses southward, these signs also will move.
- Temporary lane closures may be necessary when staging construction equipment in preparation for drilling/pipe installation. This temporary closure will be managed by a two-person flagging crew.

**Notifications:**

- We will notify the Town of Hoosick Falls about lane closures 48 hours in advance.

**Sensitive Work Area:**

- **Private driveways:** Work zones will be modified as necessary to avoid conflicts with driveways.